FORM 2: RTK GNSS FIELD LOG & HERITAGE FEATURE POINT REGISTER

High-Precision GNSS Spatial Observation Register & Feature Point Log | Suite Form 6 | Target Layer: `rtk_survey_points`

BALALA HERITAGE PROJECT
FORM 2 (RTK) — SINGLE / REPEATABLE

COORDINATE REFERENCE SYSTEM (CRS): **crs_horiz:** GDA2020 / MGA Zone 56 (EPSG:7856) | **crs_vert:** AHD via AUSGeoid2020 | **Target Layer:** `rtk_survey_points`

SHEET NO.: _____

SECTION 1 SESSION METADATA, BASE STATION & ROVER HARDWARE SETUP

job_id: ..... **date (DD/MM/YYYY):** ..... **operator(s):** ..... **Base Mode:** ☐ Known Stn ☐ Auto-Base ☐ CORS NTRIP

base_model: ..... **base_sn:** ..... **base_point_id:** ..... **base_hi_m:** ..... **meas_type:** ☐ Vert (Ground) ☐ Slant (Notch)

rover_model: ..... **rover_sn:** ..... **controller_id (e.g. FC-6000):** ... **pole_height_m: [X] 2.000m [ ] Override:** ..... **Radio Ch / NTRIP Mount:** ...

SECTION 2 DAILY QUALITY CONTROL & BENCHMARK CALIBRATION VERIFICATION

Tolerances for Fixed Control: *Horizontal Delta (ΔE, ΔN) ≤ 15 mm | Vertical Delta (ΔZ) ≤ 25 mm. Both Start-of-Day Check and End-of-Day Closure checks are mandatory.*

Validation Period	time (hh:mm)	bm_id (Benchmark)	known_e (Easting m)	known_n (Northing m)	known_rl (AHD m)	obs_e (Easting m)	obs_n (Northing m)	obs_rl (AHD m)	delta_e (mm)	delta_n (mm)	delta_z (mm)	QC Status (Pass / Fail)
Start-of-Day Check												☐ PASS ☐ FAIL
End-of-Day Closure												☐ PASS ☐ FAIL

SECTION 3 POINT OBSERVATION TABLE (1:1 GEOPACKAGE rtk_survey_points SCHEMA)

Observation Protocol: *All control points & heritage features must achieve FIXED solution. Center bipod bubble prior to logging. Default pole height is 2.000m; record exact height if adjusted for tree canopy or trenches. Cross-reference photo frame number for diagnostic heritage features and archaeological artifacts.*

point_id (PK: 1001)	time (hh:mm)	feat_code (Domain)	pole_ht_m (m: 2.00)	status Fix / Flt	pdop (< 3.0)	h_rms (mm)	v_rms (mm)	photo_id (Camera)	field_notes_attributes / Heritage Description (Material, subtype, condition, structure/trench tie)
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					
				☐F ☐Fl					

Controlled feat_code Domain (GeoPackage Lookup): **Control & Targets:** `TLS_SPH` (139mm laser target sphere) | `TLS_CHK` (B&W checkerboard tile) | `BM_PEG` (Survey control peg) | `GCP_CTRL` (UAV aerial ground control point).
Historical Pastoral Features: `HIST_BLD` (Building corner/verandah) | `HIST_STR` (Structure/fence/yard/gate) | `HIST_OBJ` (Pastoral machinery/tank/engine) | `HIST_LAND` (Drain/embankment/track) | `HIST_WELL` (Water well/bore/cistern) | `HIST_MIN` (Mining pit/furnace/hearth).
Indigenous & Landscape Features: `LAND_MND` (Earth/sediment mound) | `LAND_SWAL` (Gilgai/drainage swale) | `LAND_ALC` (Rock alcove/overhang) | `ART_FLK` (Silcrete/quartz flake) | `ART_KNPGLS` (Historic knapped contact glass).

SECTION 4 DATA OFFLOAD RECONCILIATION, GEOPACKAGE INGEST & CHAIN OF CUSTODY

Raw Controller File Name (e.g. BAL_20261020.job): ..... **Exported CSV / SHP Name:** ..... **GeoPackage Layer Ingest Date:** .... **Operator Signature & Date:** .....