ID CODING GUIDE: Link all records to Master Site Map. **Structure ID:** `STR-01`, `STR-02` | **Room ID** (append A–Z sequentially from entrance): `STR-01-A`, `STR-01-B` | **Object ID** (append 2-digit number per room): `STR-01-A-01`.

1 HEADER & CROSS-REFERENCE IDENTIFICATION

Property / Site: ..... **Structure ID:** ..... **Structure Name:** ..... **Date:** .....

Recorder(s): ..... **GNSS Point ID:** ..... **Poly ID:** ..... **Site Plan No.:** ..... **Floor Plan No.:** .....

Camera Make & No.: ..... **Photo Frame Nos.:** ..... **Overall Condition:** ☐ Good *(>70%)* ☐ Fair *(30–70%)* ☐ Poor *(\< 30%)*

Section 1 Additional Comments / Site Location Context:

.....

.....

VOLUNTEER SAFETY & WHS PRE-ENTRY CHECK: *Assess physical hazards before crossing building threshold or inspecting crawlspaces (Burke, Morrison and Smith 2017: 161)*

☐ Suspected Asbestos / Fibro *(lagging/sheets; do not break)* ☐ Flaking Lead Paint *(toxic dust; do not scrape)* ☐ Unstable Roof, Wall Bowing, Rotten Floorboards

☐ Sub-floor Arsenic, Dip, or Pesticide Hazard ☐ Fauna Hazard *(snakes, redbacks, wasps, guano)* **Safe for Entry?** ☐ **YES (Full)** ☐ **PARTIAL** ☐ **EXTERIOR ONLY**

WHS Hazards & Structural Stability Observations:

.....

.....

2 FUNCTION, SCALE & LAYOUT

Category & Purpose:
Domestic: ☐ Homestead ☐ Overseers / Cottage ☐ Detached Kitchen ☐ Shearers Quarters ☐ Mess / Cookhouse ☐ Laundry ☐ Privy
Pastoral / Ag: ☐ Woolshed ☐ Shearing Board ☐ Sweat Pens ☐ Stable / Tack ☐ Coach House ☐ Dairy ☐ Meat House ☐ Machinery Shed ☐ Stockyard ☐ Sheep Dip ☐ Hut
Industrial / Trades: ☐ Blacksmith / Forge ☐ Carpentry Shop ☐ Engine / Boiler House ☐ Brick Kiln / Clamp
Water / Services: ☐ Well Shaft ☐ Underground Cistern ☐ CGI Overhead Tank ☐ Rivetted Ship Tank ☐ Earth Dam / Tank

Original Purpose: ..... **Later / Current Use:** .....

Storeys:
☐ Single ☐ Double
☐ Single + Loft ☐ Split

Plan Shape:
☐ Rectangular ☐ Square ☐ L-shape
☐ U-shape ☐ Multi-wing ☐ Open shed

Façade:
☐ Symmetrical
☐ Asymmetrical

Orientation:
☐ N ☐ NE ☐ E ☐ SE
☐ S ☐ SW ☐ W ☐ NW

External Dimensions (m):

Length (m): .. **Width (m):** .... **Area (m²):** .....

Section 2 Additional Comments / Functional & Layout History:

.....

.....

.....

3 FOUNDATIONS & SUB-FLOOR SPACE (Inspect crawlspace if accessible)

Footings/Stumps: ☐ Earthfast timber posts *(sunk in ground; prone to rot/termites)* ☐ Timber stumps / blocks *(on pads; tin ant-caps post-1880)* ☐ Horizontal bedlogs *(logs laid on ground)*
☐ Dry-stone rubble piers ☐ Mortared stone foundation wall ☐ Brick piers *(230x230mm)* ☐ Concrete piers / slab *(post-1890)* ☐ Steel posts / rail tracks

Sub-Floor Bearer / Joist Conversion Marks:
☐ Round bush poles ☐ Adzed / hewn squared *(scallop axe gouges)*
☐ Pit-sawn *(irregular diagonal criss-cross marks; manual two-man saw pre-1860s)*
☐ Circular-sawn *(distinct curved concentric arcs; steam sawmills post-1850s)*
☐ Modern milled / planed *(fine straight lines or smooth planed)*

Sub-Floor Archaeological Deposit Potential:
☐ High Potential *(intact floorboards & deep void; dropped items trapped)*
☐ Moderate *(partial floor loss, animal disturbance, sheep dung)*
☐ Low *(cleared, eroded, or washed crawlspace)*
☐ None *(earth floor or solid ground concrete slab)*

Section 3 Additional Comments / Sub-Floor Structure & Deposits:

.....

.....

.....

Structure ID: ..... | Structure Name: ..... | Date: .....

ID CODING GUIDE: Structure ID: `STR-01` | **Room ID**: `STR-01-A` | **Object ID**: `STR-01-A-01`.

4 WALLS & STRUCTURAL FRAMING

Primary Wall System: ☐ Stud frame *(light dimensional timber, post-1853)* ☐ Heavy box frame *(mortised posts/beams, pre-1860s)* ☐ Round bush-pole frame ☐ Vertical split timber slab *(slotted in grooved top/bottom plates)* ☐ Horizontal drop-log / slab *(slotted into rebated posts)* ☐ Pisé *(rammed earth tamped in wooden shuttering, 400mm lifts)* ☐ Wattle & daub / Pug & pine *(saplings plastered with mud/straw)* ☐ Mudbrick / Sun-dried adobe ☐ Solid Brick ☐ Cavity Brick *(tied double leaf, post-1880s)* ☐ Stone Masonry ☐ CGI on timber frame

Timber Joints Observed:
☐ Mortise & tenon *(traditional carpentry)* ☐ Pegged / drawbore *(trunnels)*
☐ Halving / notched lap ☐ Bird's mouth rafter notch ☐ Butt & nailed *(post-1853)*

Fasteners & Nails Observed:
☐ Hand-wrought nails *(square tapered shank, rosehead; pre-1850s)*
☐ Machine-cut / Ewbank *(wedge taper on 2 sides; c.1835-1880s)*
☐ Wire nails *(circular drawn wire shank, flat head; post-1870s)* ☐ Baling wire

Brick & Stone Details:
Brick Mfg: ☐ Handmade/sandstock *(creases, thumb marks, no/shallow frog; pre-1850s)* ☐ Machine-pressed *(crisp edges, deep frog; post-1855)*
Brick Bond: ☐ Stretcher ☐ English *(alt rows header/stretcher; strong)* ☐ Flemish *(alt header/stretcher in row)* ☐ Colonial *(3-5 stretchers per header)*
Stone Coursing: ☐ Ashlar *(dressed square blocks, fine joints)* ☐ Coursed rubble *(distinct rows)* ☐ Random uncoursed rubble *(no rows)*
Mortar: ☐ Soft lime-sand *(buff/white, scratches with fingernail)* ☐ Mud / clay ☐ Hard grey Portland cement *(post-1880s)*
Quoins: ☐ Dressed stone ☐ Contrasting brick ☐ Rendered rusticated ☐ None

Cladding & Finishes: ☐ Weatherboard beaded *(quirked edge bead; pre-1860)* ☐ Weatherboard plain splayed *(no bead; post-1860)* ☐ Rough-sawn boarding ☐ CGI 5-inch / 130mm early pitch *(heavy gauge, 1850-65)* ☐ CGI 3-inch / 80mm standard pitch *(dominant post-1860)* ☐ Ripple iron *(25mm flutes; post-1890)* ☐ Flattened tin plate *(kerosene tins)* ☐ Fibro / Asbestos cement + battens *(post-1903)* ☐ Limewash ☐ Stucco / render ☐ Roughcast

Section 4 Additional Comments / Fabric & Framing Notes (species, scars, tool marks):

.....

.....

.....

.....

5 ROOF, CHIMNEYS & VERANDAHS

Roof Form & Cladding:
Form: ☐ Gable ☐ Hipped ☐ Half-hipped / Jerkinhead ☐ Skillion ☐ Curved / Bullnose ☐ Monitor / Sawtooth
Current Cladding: ☐ Corrugated iron (CGI) ☐ Wood shingles ☐ Split palings ☐ Stringybark ☐ Slate ☐ Marseilles tile
Roof Space Clues (inspect cavity): ☐ Shingle battens with nail holes ☐ Remnant shingles/bark in attic ☐ Sawing change

Verandahs & Skillions:
Location: ☐ Front ☐ Rear ☐ Sides ☐ All around ☐ None
Roof Profile: ☐ Straight skillion ☐ Broken-back pitch ☐ Bullnose ☐ Concave / Ogee
Posts: ☐ Bush pole ☐ Square plain ☐ Chamfered ☐ Turned timber ☐ Cast iron
Status: ☐ Original ☐ Added later ☐ Partially enclosed ☐ Fully enclosed as rooms

Chimneys & Fireplaces:

Standing Stacks: ..... **Remnant Hearths:** .....

Material: ☐ Brick ☐ Stone/rubble ☐ CGI sheet stack ☐ Split slab & mud/pug ☐ Concrete / pipe
Location: ☐ External gable ☐ Internal wall ☐ Corner
Detail: ☐ Corbelled cap ☐ Chimney pot ☐ Plain

Section 5 Additional Comments / Roof & Verandah Notes (flashing lines, alterations):

.....

.....

.....

Structure ID: ..... | Structure Name: ..... | Date: .....

ID CODING GUIDE: Structure ID: STR-01 | **Room ID**: STR-01-A | **Object ID**: STR-01-A-01.

6 EXTERIOR DOORS & WINDOWS (Summary across structure)

Windows:

Type: ☐ Double-hung sash ☐ Casement ☐ Sliding horizontal ☐ Fixed ☐ Shutter only ☐ Louvre

Panes: ☐ 12-pane (6/6) *(pre-1865)* ☐ 6-pane ☐ 4-pane (2/2) *(1865-1900)* ☐ 2-pane (1/1) ☐ Single large

Lintel / Sill: ☐ Timber head / sill ☐ Brick flat/segmental arch ☐ Stone lintel / sill

Doors & Hardware:

Type: ☐ Ledged & braced ☐ 4-panel Victorian ☐ 6-panel Colonial ☐ High-waisted ☐ French doors (pair glazed) ☐ Half / stable door ☐ Large sliding shed door

Hardware: ☐ Rim lock (surface box) ☐ Mortise lock ☐ Thumb latch ☐ Drop-bar ☐ Strap hinges ☐ Butt hinges

Section 6 Additional Comments / Openings Notes (blocked apertures, hardware brands):

.....

.....

.....

7 BRANDS, MAKER'S MARKS & EXTERIOR INSCRIPTIONS

Location / Fabric	Item / Feature Type	Exact Text / Brand / Symbol Observed (e.g. Lysaght Orb, Patent Diamond)	Photo No.

Section 7 Additional Comments / Inscription Details:

.....

.....

8 COMPONENT & ADDITION PHASING LOG (Miles Lewis 1992 Building Developments)

Construction Stage	Rooms / Fabric Included	Physical Clues Observed (Check all indicators present)	Estimated Date / Era
Stage 1: Original Core *Primary footprint & frame*	.....	☐ Vertical seam / crack in wall ☐ Continuous plates/bearings ☐ Consistent pit/circular timber marks ☐ Early nails (wrought/cut)	.....
Stage 2: Early Addition *Rear skillion, kitchen link, wing*	.....	☐ Unbonded vertical joint / crack ☐ Change in brick/timber type ☐ Roof framing break / batten change ☐ Floor step / board width shift	.....
Stage 3: Modification *Verandah infill, re-roofing CGI*	.....	☐ Flashing line / crease on wall ☐ CGI over shingle battens ☐ Blocked door / window aperture ☐ Removed partition joist scar	.....
Stage 4: Modern Repairs *Steel posts, concrete, salvage*	.....	☐ Wire nails / Portland cement patch ☐ Steel pipe / angle iron ☐ Fibro / Masonite lining ☐ Machine removal / salvage scars	.....

Section 8 Additional Comments / Phasing Observations & Structural Junctions:

.....

.....

.....

9 GENERAL SYNTHESIS, INTEGRITY & ARCHAEOLOGICAL POTENTIAL

Original Fabric Surviving:

☐ >70% Intact ☐ 30–70% Modified ☐ \< 30% Ruinous

Associated Subsurface Features Nearby (10–30m curtilage):

☐ Refuse / bottle dump ☐ Privy / cesspit ☐ Well / cistern ☐ Garden edging / drive ☐ Former post lines / fences

Section 9 Synthesis Notes, Oral Traditions, Unlisted Variations & Overall Interpretation:

.....

.....

.....

.....

.....

.....